SHUTTLE CRITICAL ITEMS LIST - ORBITER

and the same of the same of

SUBSYSTEM :ELECT POWER DIST & CONT PMEA NO 05-6 -2652 -1 REV:05/03/88

ASSEMBLY : PANEL MA73C

CRIT.FUNC:

:ME452-0102-7101 P/N RI

CRIT. HDW:

P/N VENDOR:

VEHICLE 102 103 104 EFFECTIVITY:

OUANTITY :3 : THREE

LO X OO X DO X LS PHASE(S): PL

REDUNDANCY SCREEN: A-PASS B-FAIL C-PASS

PREPARED BY:

APPROVED BY (NASA): APPROVED BY:

DES R PHILLIPS M HOVE REL

R Basaman DES SAL

85M 216.55 RELAD Least Wood and 5/1/2

QΕ

J COURSEN

QΕ

ITEM:

SWITCH, TOGGLE, SP2P - AFT MCA 1,2 AND 3 RCS/OMS DC BUS AB, BC, CA "ON/OFF" CONTROL

FUNCTION:

PROVIDES THE "ON/OFF" MANUAL CAPABILITY TO CONTROL MAIN DC BUS INPUT POWER TO THE RCS/OMS DC SUB-BUSES AB, BC AND CA IN AFT MOTOR CONTROL ASSEMBLIES (MCA'S) 1, 2 AND 3 FOR CONTROL OF REACTION CONTROL SYSTEM/ORBITAL MANEUVERING SYSTEM (RCS/OMS) ISOLATION, CROSSFEED AND INTERCONNECT MOTOR VALVES. 85V73A129515, 516 AND 517

PAILURE MODE:

FAILS OPEN, PREMATURELY OPENS, SHORTS TO GROUND

CAUSE(S):

PIECE PART STRUCTURAL FAILURE, CONTAMINATION, MECHANICAL SHOCK. VIBRATION, PROCESSING ANOMALY

EFFECT(S) ON:

- (A) SUBSYSTEM (B) INTERFACES (C) MISSION (D) CREW/VEHICLE (E) FUNCTIONAL CRITICALITY EFFECT:
- (A) LOSS OF A REDUNDANT MAIN DC BUS POWER INPUT TO TWO ASSOCIATED AFT MOTOR CONTROL ASSEMBLY RCS/OMS SUB-BUSES.
- (B) LOSS OF REDUNDANCY. NO EFFECT FOR FIRST FAILURE. RCS/GMS-SUB-BUSES ARE POWERED FROM TWO SEPARATE SOURCES.
- (C,D) FIRST FAILURE NO EFFECT.

SHUTTLE CRITICAL ITEMS LIST - ORBITER

BSYSTEM : ELECT POWER DIST & CONT FMEA NO 05-6 -2652 -1 REV:05/03/88

PECT(S) ON (CONTINUED):

(A) SUBSYSTEM (B) INTERFACES (C) MISSION (D) CREW/VEHICLE (E) FUNCTIONAL CRITICALITY EFFECT:

(E) POSSIBLE LOSS OF CREW/VEHICLE VIA THE FOLLOWING SCENARIO:

- (1) LEAK IN AFT RCS MANIFOLD 3 OR 4 DURING EARLY ASCENT PHASE NECESSITATING CLOSURE OF ALL AFT RCS TANK AND MANIFOLD ISOLATION VALVES TO ISOLATE LEAK.
- (2,3) FAILURE OF SWITCHES SUPPLYING REDUNDANT CONTROL BUS POWER FOR RCS/OMS SUB-BUS CA RESULTING IN LOSS OF ABILITY TO REOPEN RCS PROPELLANT SUPPLY TO ANY AFT RCS PRIMARY MANIFOLD. RESULTS IN LOSS OF ALL AFT RCS JETS REQUIRED FOR SAFE ORB/ET SEPARATION.

FAILS "B" SCREEN BECAUSE NEITHER RCS/OMS SUB-BUSES NOR STATUS OF SWITCHES SUPPLYING THEM ARE INSTRUMENTED.

SPOSITION & RATIONALE:

(A) DESIGN (B) TEST (C) INSPECTION (D) FAILURE HISTORY (E) OPERATIONAL USE

,B,C,D) DISPOSITION AND RATIONALE REFER TO APPENDIX A. ITEM NO. 1 - TOGGLE SWITCH

GROUND TURNAROUND TEST

/ERIFY MCA OPERATIONAL STATUS INDICATORS ARE "ON" (ALL MOTOR CONTROL VELAYS RESET) DURING NO OPERATION OF THE AC MOTOR MECHANISMS AND "OFF" WHILE RCS/OMS VALVES ARE BEING CYCLED. TEST IS PERFORMED FOR ALL PLIGHTS.

OPERATIONAL USE SONE